

## IA-H1 CONTAINMENT AREA CAP SOIL COVER

WESTON has continued placing the 2-ft soil cover over the completed geosynthetics installation. Remaining import of the soil cover for the IA-H1 Containment Area from the Highway 12 site was interrupted but is now planned for the last week in June. An additional source of import soil will be needed to complete the two-foot soil cover which is also required in upland areas outside the Containment Area. An import source has been identified and sampled and results are pending regulatory approval. Once approved, the soil will be placed in July. Other remaining tasks include construction of the perimeter road and security fence, and installation of settlement monuments for the east side of the Containment Area which is planned for completion by the end of July 2010.



## DOCUMENT STATUS

Document status is unchanged from last month. The near-term documents to be submitted to the agencies in the next 30 days include the Draft Final IR05/WMA Conceptual Site Model for MEC (munitions and explosives of concern), Draft Final IR05/WMA Munitions Response Action Completion Report, and Draft Final IR05/WMA Remedial Investigation Report. A Time Critical Removal Action Completion Report is also being prepared for the soil removal activities completed at IR05. Preparation is also underway for the Draft IA-H1 RCRA Closure and Remedial Action Completion Report and the Draft Final IA-H1 Post-Closure Permit Application/Post-Closure Care Plan.

## IA-H1 2<sup>nd</sup> Quarter RCRA Well Sampling

WESTON completed the second quarter of groundwater sampling which included 33 monitoring

wells. In addition, the field crew collected groundwater level measurements from approximately 100 wells and piezometers to prepare the quarterly groundwater contour gradient map for IA-H1.



WESTON CREW COLLECTING GROUNDWATER SAMPLES

## WETP SAN PABLO WALKING TRAIL

WESTON has completed the permit process with the City of Vallejo for construction of the San Pablo Bay public access walking trail. The 12,000 linear foot trail will allow walking access around the IA-H1 Containment area and along the western dredge pond levees overlooking San Pablo Bay. Construction is anticipated to be completed in July 2010 and will be opened for use when remaining Containment Area perimeter fencing and soil cover placement activities are completed.



OVERALL VIEW OF TRAIL PATH